

CERTIFICATION OF WORK
(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: PA 087 Date of Visit: 1/8/19

Contractor Personnel on Site:

1. <u>Tom Lazarus</u>	4. _____
2. <u>Jim Greigens</u>	5. _____
3. _____	6. _____

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. <u>7005</u>
2. <u>7044</u>
3. _____
4. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Jim Greigens Date: 1-8-19

Signed: Jim Greigens

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: WOLFF, JAMES T. G59 Date: 8 JAN 19

Signed: James T. Wolff

E-Mail: james.t.wolff.civ@mail.mil

OTHER RECURRING SERVICES CERTIFICATION OF WORK
(To be completed by the Contractor and saved in the Contractor's CMMS)

FacID/Building: PC 687 -01 Date of Visit: 1/8/19

Contractor Personnel on Site:

1. Tony Grans
2. Jim Geertgens
3. _____
4. _____
5. _____
6. _____

Work Performed:

Other Recurring Services

1. 6908
2. _____
3. _____
4. _____


CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Jim Geertgens Date: 1-8-19
Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: WOLFF, JAMES T. 659 Date: 8 JAN 19
Signed: 
E-Mail: james.t.wolff.civ@mail.mil

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST
LIGHTING, OUTSIDE

SITE AND BLDG #: PA087

LOCATION/RM #: PKG LOT WO# 6908 ASSET # 7439

MECHANIC
SIGNATURE:

DATE:

Final Audit

1-2-19

START TIME: 8:37 PM

FINISH TIME:

8:40 PM

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.		✓	
2	Schedule and coordinate work with operating personnel.	✓		
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.		✓	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Open and tag switch.	✓		
2	Inspect visual condition of wiring. Look for evidence of overheating.	✓		
3	Check for proper light operation.	✓		
4	Test operation of automatic switches/ time clock/ photocells if applicable.	✓		
5	Inspect light pole and mounting devices for deficiencies.	✓		
6	For any noted deficiency, takes pictures and open corrective maintenance ticket.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes:

2 PC FLOOD LITE, POLE MOUNT ALUM LED
PHOTOCELL CONTACTS