

Tidewater, INC
DE-007
1001 Ogletown Rd.
Newark DE 19711
(410) 540-8700

Recorded By: **Clinton Bates**
(301) 721-2663
cbates@bondwater.com

Boiler Room - HVAC Equipment

Test	Hot Loop	Chill Loop		
Conductivity (as mmhos)	3108 3500 max	2860 3500 max		
pH	8.9 8 - 10.5	9.7 8 - 10.5		
Molybdate (ppm as Mo)	190 50 min	200 50 min		

Opening Comment

Performed monthly scheduled service visit.

All readings indicate good levels of protection for closed system.

Follow up service for August will have samples sent for lab analysis.