

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: MD019 Date of Visit: _____

Contractor Personnel on Site:

- | | |
|--------------------------|----------|
| 1. <u>PAUL GIAMMANCO</u> | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:


Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO# 11704 ASSET 190918-197
2. _____
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: Paul Giammarco Date: 2/20/20

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Johnny W. Brown Date: 2/20/20

Signed: 

E-Mail: _____

Tidewater, INC
MD-019
12100 Greenspring Ave
Owings Mills MD 21117-1610
(410) 540-8700

Report Number: **300141**
Recorded By: **Paul Giammanco**
(301) 721-2663
pgiammanco@bondwater.com

MD-019 - Closed Loops

Test	Hot Loop	Chilled Glycol Loop		
Conductivity (as mmhos)	450 3500 max	2700 3500 max		
pH	8.5 8 - 10.5	8.8 8 - 10		
Molybdate (ppm as Mo)	35 50 - 200	15 50 - 200		

Opening Comment

Performed quarterly service visit.

Hot Water Loop

Online 

Performed all tests for hot water loop. Molybdate levels were low so I added 2 gallons of 5011 into pot feeder to bring levels back into range.

Chill Water Glycol Loop

Online 

Performed all tests for chilled glycol loop. Molybdate levels were low, so I added 2 gallons of 5011 into pot feeder to bring levels back into range.