

# PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

## THERMOSTATS

**SITE AND BLDG #:** NY023-128

**MECHANIC SIGNATURE:**

*Deen Rowe*

**DATE:** 4/7/21

**LOCATION/RM #:** Mechanics Room

**START TIME:** 8am

**FINISH TIME:** 9am

Site Location	WO #	Asset #	PM #	Manufacturer	Model Number	Serial #	Asset Description	Asset Location
NY023-128	12397	9406	PM-AN-9406	Honeywell			J-17 1-pc Thermostat, Analog Rm 1003	

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)	
		YES	NO		
SPECIAL INSTRUCTIONS					
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered.				
2	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.				
TO BE PERFORMED AT EACH INSPECTION SERVICE					
1	If EMS (Energy Management System) If it is EMS controlled 1- We log into computer with user name and password for EMS or DDC obtained from site personnel.  2- Validate set point and actual temp at computer				
2	Review all zone set points at the server IF Applicable				
3	Inspect thermostat installation; ensure mounting is correct, fastened secure and that the thermostat is not blocked by equipment generating heat or furniture blocking air circulation.				
4	Remove thermostat cover and lightly blow away any accumulated dust with canned low-pressure air.				
5	If applicable, replace battery as needed.				
6	Use our own Temperature meter to validate the computer is correct. If it is not EMS or DDC controlled take our temperature meter and check against actual thermostat and record temperature				

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: HVAC Technician

**Additional Notes:**

This Building is still under construction.