

**PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST**  
**OUTDOOR CONDENSING UNIT**

**SITE AND BLDG #:** NY058-02

**MECHANIC**  
**SIGNATURE:** *Deen Rowe*

**DATE:** 3/30/21

**LOCATION/RM #:** Outside Building 02

**START TIME:** 10Am

**FINISH TIME:** 1130Am

Site Location	WO #	Asset #	PM #	Manufacturer	Model Number	Serial #	Asset Description	Asset Location
NY058-02	12078	10148	PM-SA-10148	Liebert	PFH067ACYL7	1031N1201500	J-04 1-pc Condensing Unit	
NY058-02	12079	10149	PM-SA-10149	(null)	PFH027A-PL7	1031N201508	J-04 1-pc Condensing Unit	

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
<b>SPECIAL INSTRUCTIONS</b>				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	✓		
2	Schedule outage of unit with personnel in area the unit serves.	✓		
3	Follow lock out/tag out procedures always. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
4	If disposal of the equipment is required, follow regulations concerning removal of refrigerants and disposal of the unit.	✓		
<b>TO BE PERFORMED AT EACH INSPECTION SERVICE</b>				
1	Remove debris from air screen and clean underneath unit.	✓		
2	Wash coil with coil cleaning solution - Rinse Thoroughly	✓		
3	Straighten fin tubes with fin comb, as needed.	✓		

4	Check electrical connections for tightness.	<input checked="" type="checkbox"/>		
5	Check mounting base for tightness.	<input checked="" type="checkbox"/>		
6	Inspect fans for bent blades, unbalance, excessive noise, and vibrations.	<input checked="" type="checkbox"/>		
7	Inspect all piping for leaks and tighten loose connections.	<input checked="" type="checkbox"/>		
8	Check wires at condenser electrical fused safety switches for tightness and burned insulation. Repair as necessary.	<input checked="" type="checkbox"/>		
9	Check supply air temperature to ensure unit is operating properly. If possible record room temperature.	<input checked="" type="checkbox"/>		Indoor Temp Satisfied at 70° and 72°
10	Inspect unit for overall condition and recommend for replacement or other needed repairs.	<input checked="" type="checkbox"/>		
11	Clean up work area.	<input checked="" type="checkbox"/>		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency. To be performed by: HVAC Technician **Additional Notes:**

