

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST
OUTDOOR PACKAGED UNIT/ROOF TOP UNIT (RTU)

SITE AND BLDG #: PA027



MECHANIC
SIGNATURE:

DATE: 5/2/2024

LOCATION/RM #: WO# 15535 ASSET # See notes

START TIME: 8:30AM

FINISH TIME: 10:30AM

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work	●		
TO BE PERFORMED AT EACH INSPECT				
1	Thoroughly inspect and clean interior and exterior of machine with wet/ dry vacuum, (remove panels).	●		
2	Clean drain pan and note excessive corrosion. Place tablet in condensate pan	●		
3	Check for refrigeration leaks on all lines, valves, fittings, coils, etc., using a halogen leak detector or similar testing device. If leaks are not able to be stopped or corrected, report leak status to supervisor.	●		
4	Check condition of cooling and reheat coils. Use fin comb if need to straighten fins.	●		
5	Clean coils as needed. Use detergent solution and warm water if coil is heavily soiled.	●		
7	Clean and lubricate motor and squirrel cage fan(s). Check alignment of motor and fan. Check bearings for excessive wear.	●		
8	Check belt tension and condition. Adjust or replace as required.	●		
9	Replace pre-filters Quarterly, Final Filters Annually	●		
11	If applicable confirm the following: i. Humidistat activates humidifier. ii. Reheat coils activate properly. iii. Discharge air temp is set properly.	●		
12	Check and adjust vibration eliminator mountings if equipped.	●		
13	If applicable, clean and test condensate pump and alarm.	●		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and To be performed by: HVAC Technician

Additional Notes: Asset3249,3257,3258