

Date: 10-19-23

Region: 4A

FAC ID: PA035

CSS No.: 95208

Maximo WO No.: 14084

Asset #:

Priority: 3



Original Work Request:

Repair the remote emergency stop button for the boilers

Description of Repairs Needed:

Found the emergency stops work, but the boilers have to be run all the time from the switched RIB relays. Set the RIB relays back to auto and the emergency switches work fine. Recommend wiring the emergency stop in on the main power to the boilers and not thru the controls when new boilers are scheduled to be installed in the next year or so.

Labor:	Labor Hrs	Labor Rate	Total
Tech (1) investigate	2	\$ 148.00	\$ 296.00
			\$ -

Material List:	Quantity	Cost	Total
Trip Charge	51	\$ 1.00	\$ 51.00
Fuel Charge	1	\$ 9.18	\$ 9.18
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -

Equipment List:	Quantity	Cost	Total
			\$ -
			\$ -
			\$ -

PM WO History:

Estimate Summary:

Labor	Material	Equipment
\$296.00	\$60.18	\$0.00

Sub Total	G&A 12%	Fee 6%	Total Estimate
\$356.18	\$42.74	\$21.37	\$420.29