

Date: 10-19-23

Region: 4A

FAC ID: PA118

CSS No.: 95206

Maximo WO No.: 14082

Asset #:

Priority: 3



Original Work Request:

Repair blocked boiler flue switch for the boiler located on the left which is Member #1. Repair is based from boiler certification report.

Description of Repairs Needed:

Boiler member 1 failed its inspection due to a faulty flue switch. Switch was test fired both boilers in low and high fire rates and they were both running fine. Pulled wire off of the flue switch to check and make sure both boilers would shut down due to flue issues and they both did after about 60 sec. Tested both boilers like that multiple times and they both locked out as required. Boilers are running properly at this time.

Labor:	Labor Hrs	Labor Rate	Total
Tech (1) investigation	2.5	\$ 148.00	\$ 370.00
			\$ -

Material List:	Quantity	Cost	Total
Trip Charge	82	\$ 1.00	\$ 82.00
Fuel Charge	1	\$ 14.76	\$ 14.76
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -

Equipment List:	Quantity	Cost	Total
			\$ -
			\$ -
			\$ -

PM WO History:

--

Estimate Summary:

Labor	Material	Equipment
\$370.00	\$96.76	\$0.00

Sub Total	G&A 12%	Fee 6%	Total Estimate
\$466.76	\$56.01	\$28.01	\$550.78