

Date: 7/6/2023



Region: 4A

CSS No.: 93707

FAC ID: PA209

Maximo WO No.: 13027

Asset #:

Priority: 1

Original Work Request:

Emergency Request: When technician was on site doing PM he discovered that the copper line of AHU-1 was leaking. This unit cools all of the offices.

Description of Repairs Needed:

Leak searched unit and found leak around 90, recovered refrigerant, brazed leak, pressure tested lines, vacuumed down unit, charged unit to proper amount.

Labor:	Labor Hrs	Labor Rate	Total
1 tech	2	\$ 140.00	\$ 280.00
	4	\$ 210.00	\$ 840.00
Fuel Surcharge	1	\$ 27.36	\$ 27.36
Trip charge (mileage)	152	\$ 1.00	\$ 152.00

Material List:	Quantity	Cost	Total
brazo rod	1	\$ 2.78	\$ 2.78
torches, recovery machine, recovery tank and nitrogen	1	\$ 90.78	\$ 90.78
			\$ -
			\$ -
			\$ -
			\$ -

Equipment List:	Quantity	Cost	Total
			\$ -
			\$ -
			\$ -

PM WO History:

Estimate Summary:

Labor	Material	Equipment
\$1,299.36	\$93.56	\$0.00

Sub Total	G&A 12%	Fee 6%	Total Estimate
\$1,392.92	\$167.15	\$83.58	\$1,643.65