

Tidewater, INC
DE-002
1137 Savannah Rd.
Lewes DE 19958
(410) 540-8700

Recorded By: Jon Miller
(301) 580-9820
jmill@bondwater.com

Boiler Room - HVAC Equipment

Test	Hot Loop			
Conductivity (as mmhos)	170 3500 max			
pH	8.0 8 - 10.5			
Molybdate (ppm as Mo)	0 40 min			

Opening Comment

Performed bi-annual scheduled service visit.

Service was performed by Abe Patz.

Hot Water Loop

Offline 

Corrosion inhibitor residual is low, previous treatment added to system has been lost. Will add more treatment to the system when it begins to circulate again. Hot Loop is Offline