



BUILDING EXCELLENCE

DAILY WORK ORDER

50 55th Street
Pittsburgh, PA 15201
www.mckamish.com
dispatch@mckamish.com
24 Hour Service: 412.781.6363

Customer Name: US ARMY
Customer PO#: CSS#14736 WO5172
Work Location: USARMY-525 SARG JOE NURRE LN
525 SARGEANT JOE NURRE LANE
WHEELING, WV 26003

Work Date: June 4, 2019
Caller Name:
Work Order ID: 18232

Problem Reported by Customer

PER MCKAMISH PROPOSAL #1884

Haul new valve and rigging tri pod up to tank (four wheeler to be supplied by others).

Disconnect, Demo and haul away old valve.

Furnish and Install one new 6" Flowmatic valve, gaskets & Bolts.

Start up and verify proper operation.

This quotation is valid for thirty days. Exclusions: Draining of Tank, Engineering, Roofing,

Premium Time, Any scope other than above

Description of Work Performed

Date	Technician
06/05/2019	KENNETH W SHEMA
Traveled to customer site and checked in with customer. Reviewed piping arrangement serving water tower and facility. Began filling tower while researching set up of altitude valve. Set up instructions showed connection to a sensing line to water tower which is not available. Talked with manufacturers technical support who suggested an alternative piping method. Will return with pipe and fittings to pipe sensing line and continue filling tower.	

Recommended Repair

Date	Technician
06/05/2019	KENNETH W SHEMA
Beyond this open work order, no additional work required at this time.	

Time Log for KENNETH W SHEMA (Primary Technician)

Date	Regular Time	Overtime	Double Time
06/04/2019	5.50	0.00	0.00
Total:	5.50	0.00	0.00

Time Log for PATRICK E MURPHY (Additional Technician)

Date	Regular Time	Overtime	Double Time
06/04/2019	5.50	0.00	0.00
Total:	5.50	0.00	0.00

Customer Signature:**Printed Name:****Recipients Email:**
Erin
joe.bayne@cmimgmt.com, Kens@McKamish.com