



Work Order  
No: 60446

Armistead Mechanical Inc. Services  
168 Hopper Avenue, Waldwick NJ 07463

Date: 9/13/2022  
Status: Schedule

<b>Service To:</b> SGT Catalin D Dima AFRC <b>Address:</b> 910 Raz Avenue New Windsor NY 12553	<b>Contact:</b> <b>Phone:</b>
--	----------------------------------

### Work Summary

Telecom Room 258 replace Mitsubishi ductless split system

### Equipment

ID	Description	Type	Make	Model	Serial Number	Location	Year Installed
----	-------------	------	------	-------	---------------	----------	----------------

### Labor

Date	Technician	Hours
9/1/2022	20043 (Nicholas R. DoMoe)	1.00
9/1/2022	20103 (Timothy W. Doyle)	1.00
9/9/2022	20043 (Nicholas R. DoMoe)	8.00
9/9/2022	20103 (Timothy W. Doyle)	8.00
9/13/2022	20103 (Timothy W. Doyle)	3.00
9/13/2022	20073 (Cody R. Berlt)	3.00

### Parts

Description	Quantity
-------------	----------

### Notes

Topic	Note
WORK ORDER NOTES	<p>9/1/22 NRD TD - pick up unit got to site and found out there was no one on site.</p> <p>9/9/22 NRD TD - recover 3 lbs t410a out of old system. Remover wall mounted evap and condenser. Installed new wall mounted evap and condenser. Redid wiring on both evap and condenser. Connected refrigeration piping. Pressure test to 600psi for 1 hr no drop. Put vacuum pump on and pulled system down to 500 micron. Added 4 oz of r-410 for line set Length of 90ft. Started up and setup up new thermostat and turn unit on pressure where good. And had 50 discharge air. Room pulled down to set point.</p> <p>9/13/22 TD CB Picked up needed part. Arrived at job site. Checked in. Installed wind baffle on new mini split. Checked operation of unit with new baffle.</p>

<b>Customer Signature</b>		<b>Signed By</b>		<b>Date</b>	
---------------------------	--	------------------	--	-------------	--