

CASTO TECHNICAL SERVICES, INC.

SERVICE REPORT

DATE 02/29/2024 ARRIVAL TIME 9:30 DEPARTURE TIME 4:30 JOB/TCK. NO. 205676

CUSTOMER P.O. NO. _____

JOB NAME/LOCATION USARC - Beaver WV002 CSS 95087?SERVICE REQUESTED check AHU in mechanical room 2 - refrigerant line frozen -- AMY

Manufacture: _____				
Model#: _____				
Serial#: _____				
Refrigerant Added:	Qty	lb	oz	TYPE
Refrigerant Removed:	Qty	lb	oz	TYPE

☐ Leak Tested☐ Leak Found☐ Leak Repaired

Method: _____

Total Charge: _____

WORK PERFORMED/UNIT INFO.

Got on site and checked in with customer. Took my laptop back inside and went back to the boiler room and hooked back up to the BCU. Checked out the room temps and they were all still at or above setpoint. To make a very long story short, we have multiple issues here besides what is quoted. The main boiler is down (Quote has been approved for repairs on it), there's flow sensors that look like either the flow ring isn't seeing flow or tubes are clogged going to the sensors, we have valves that aren't opening when the HW actuator is overrode to open and the actuator is spinning, and hot water valves that are leaking. The smaller boilers are keeping the loop temp north of 130 degrees thankfully. Amy was here today so i was able to talk to her

NATURE OF WORK

Regular Service _____

Quoted Service _____

Start-up/Warranty _____

SPD _____

Contract Service _____

Energy Management _____

PARTS, MATERIALS AND SUBCONTRACTED SERVICES

QTY.	PART NO.	DESCRIPTION	P.L.	VENDOR	

SUMMARY OF TIME

SERVICE TECHNICIAN	ON SITE REG.	ON SITE O.T.	REG. TRAVEL	O.T. TRAVEL	TOTAL HRS.	MEALS	LODGING	TOLLS	MILES	OTHER
1350 Jordan Berry	7		1		8					

JOB COMPLETE YES X NO _____ EXPLAIN _____

SIGNATURE _____

Customer Representative

SERVICE REPORT

CUSTOMER P.O. NO. _____

SERVICE REQUESTED

Manufacture: _____				
Model#: _____				
Serial#: _____				
Refrigerant Added:	Qty	lb	oz	TYPE
Refrigerant Removed:	Qty	lb	oz	TYPE

☐ Leak Tested

☐ Leak Found

☐ Leak Repaired

Method: _____

Total Charge: _____

and she show me what offices were getting cold this winter. I've put actuators in two of the offices and an airflow sensor in one. We need to update these hot water valves. In total I counted 6, possibly 7 valves that need replaced, and new actuators put on them in order for this system to work as intended. I talked to her and I am submitting a quote for the necessary repairs. Checked out the frozen refrigerant line on AHU-2 while I was here today too, and it wasn't frozen at the time, it appeared the condenser wasn't running. She's having another ticket generated for a call for it. I packed up all my stuff once I was finished for the day, did paperwork, and then left.

NATURE OF WORK

Regular Service _____

Quoted Service _____

Start-up/Warranty _____

SPD _____

Contract Service _____

Energy Management _____

[illegible][illegible]

SIGNATURE _____

Customer Representative