

CASTO TECHNICAL SERVICES, INC.

SERVICE REPORT

DATE 3-6-24 ARRIVAL TIME 8:00 DEPARTURE TIME 3:00 JOB/TCK. NO. 202269CUSTOMER P.O. NO. CSS 95925JOB NAME/LOCATION USARC - Beaver WV002SERVICE REQUESTED (16) Investment is to replace the Natural Gas Regulator on Burnham Boiler #1.

Manufacture: <u>Burnham</u>				
Model#: <u>V1115</u>				
Serial#: <u>65250056</u>				
Refrigerant Added:	Qty	lb	oz	TYPE
Refrigerant Removed:	Qty	lb	oz	TYPE

☐ Leak Tested☐ Leak Found☐ Leak Repaired

Method: _____

Total Charge: _____

WORK PERFORMED/UNIT INFO.

Was already on site. Went to the boiler room and shut the gas off to the large boiler. Then took pipe wrenches and broke the union loose and took the bad regulator out. Cleaned up the threads and redoped them. Then installed the nipple into the new regulator and then put it in place and tightened up the union. Turned gas back on and tried firing the boiler up but the modulating valve never opened. I reset the alarm and then tested power and had power to the valve but it still would not open. I called and found someone that could get one and had them send me a quote.

NATURE OF WORK

Regular Service _____

Quoted Service _____

Start-up/Warranty _____

SPD _____

Contract Service _____

Energy Management _____

PARTS, MATERIALS AND SUBCONTRACTED SERVICES

QTY.	PART NO.	DESCRIPTION	P.L.	VENDOR	
1		Shipping & Handling		Hvac	239312
1		2 1/2" MAXITROL RV91 W/3"-6" W.C.		Hvac	239312

SUMMARY OF TIME

SERVICE TECHNICIAN	ON SITE REG.	ON SITE O.T.	REG. TRAVEL	O.T. TRAVEL	TOTAL HRS.	MEALS	LODGING	TOLLS	MILES	OTHER
1154 Shawn Shelton	7				7					

JOB COMPLETE YES X NO _____ EXPLAIN Quoting a new modulating gas valve

SIGNATURE



Customer Representative