

U.S. CRANE, INC.

CRANES, HOISTS: PARTS & SERVICE

(800) 466-8224 (513) 530-5252

DATE

12/27/2024

WORK ORDER #: 34551 - 41217

CUSTOMER: CMI MANAGEMENT, INC.
5746 RESERVE WAY
DUBLIN VA 24084

JOB (CMI) U.S. ARMY RESERVE - VA012
LOCATION: 5746 RESERVE WAY
DUBLIN VA 24084

CUSTOMER ORDER #: CSS 98981

CONTACT: REGINALD COOK
PHONE #: 703-738-5307

DATE REQUIRED: ASAP

INITIAL DESCRIPTION OF PROBLEM OR REPAIRS TO BE DONE:

INSPECTION REPAIRS
US ARMY RESERVE - VA012 DUBLIN, VA
R&M 10 TON

INSTALL WIRE ROPE ASSEMBLY

Completed all

*** AFTER INSTALLING WIRE ROPE, RUN BLOCK TO FLOOR & CHECK TO SEE IF 2 WRAPS LEFT ON DRUM, TEST UPPER LIMIT SWITCH BY HAND, THEN TEST IN UPPER LIMIT IN SLOW SPEED. IF LIMITS ARE ADJUSTED, HAVE CUSTOMER OK STOP AREA AT HIGH POINT OF HOOK TRAVEL, CHECK TO SEE ALL WIRE ROPE IS IN DRUM GROOVES. RUN CRANE 1 HOUR THEN TIGHTEN ALL CABLE ANCHORING BOLTS & CLIPS. ***

ABOVE COMPLETED: YES NO ALL PARTS USED: YES NO

DESCRIPTION OF ADDITIONAL WORK DONE AND PARTS USED :

IF ADDITIONAL WORK IS NOT RELATED TO ABOVE, A NEW WORK ORDER IS REQUIRED.

SERVICE AND PARTS STILL NEEDED:

z

CUSTOMER ACTION PRIORITY: HIGH MED LOW

INSPECTION LIST ON SERIAL #:

WIRE ROPE OR CHAIN CONDITION
 CHAIN OR CABLE CONNECTIONS
 ROPE REEVING
 HOIST HOOKS & LATCH
 LIMIT SWITCHES
 BRAKES

SLINGS
 PROPER OPERATION
 ALL FUNCTIONS
 WARNING DEVICES
 OVERALL CONDITION
 CONTROLS

P.B. STATION/CORD
 DISCONNECT SWITCH
 FESTOON SYSTEM


REMOVE FROM SERVICE:

YES NO

COMPLETE FUNCTIONAL TESTING OF ALL APPLICABLE ITEMS

TECHNICIAN SIGNATURE: 

SO # S-12623

CUSTOMER SIGNATURE: 

TODAY'S DATE: 2/5/25