

### CERTIFICATION OF WORK

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: Alexandria VA 002 Date of Visit: 10/15/19

Contractor Personnel on Site:

1. Brian Davis
2. Patrick Donovan

#### Work Performed:

**Preventive Maintenance** - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. 10695, 10696, 10697, 11004 Boiler PM + Bldg #2 lights

**Service Calls** – Service Call Number and Description

1. CSS# \_\_\_\_\_
2. CSS# \_\_\_\_\_
3. CSS# \_\_\_\_\_

### CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Patrick Donovan Date: 10/15/19

Signed: [Signature]

To be signed by Facility Manager:


By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: \_\_\_\_\_ Date: \_\_\_\_\_

Signed: \_\_\_\_\_

E-Mail: \_\_\_\_\_

# **PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST** **BOILER - ELECTRIC, GAS, OIL**

SITE AND BLDG #: Alexandria 14002MECHANIC SIGNATURE: DATE: 10/15/19LOCATION/RM #: Mechanical Room WO# 10647 ASSET # A175START TIME: 8:30FINISH TIME: 9:50

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
1	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work. Wear appropriate respirator, goggles, and gloves while in contact with hazardous materials.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2	All automatically and manually operated control devices provided for controlling operation and safety of the vessel, steam or water pressure, hot water temperature, combustion, and boiler water level shall be inspected under operating conditions.-By Argent Inspectors -3rd party	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3	All associated valves and piping, pressure and temperature indicating devices, metering and recording devices, and all boiler auxiliaries shall be inspected under operating conditions.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4	Prepare boiler for internal inspection in the following manner:	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5	Fuel supply and ignition system shall be locked out.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
6	Water shall be drawn off and water side thoroughly washed out, as required by PWS guide lines	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
7	Manhole and handhole plates, washout plugs, and inspection plugs in water column connections shall be removed.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
8	The boiler shall be cooled and ready for 3rd party annual certification	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
9	Pressure gage(s) shall be tested.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
10	If a boiler has not been properly prepared for an internal inspection, the inspector should decline to make the inspection.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
11	Account for all tools, materials, and equipment before closing boiler.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
1	Check boiler room for ventilation in accordance with the American Gas Association (AGA) burner requirements.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
2	(Check operation of all gas controls and valves including: manual gas shutoff; petal gas regulator; safety shutoff valve (solenoid); automatic gas valve; petal solenoid valve; butterfly gas valve, motor, and linkage to air louver; safety petal solenoid (if used).)	✓		
3	(Check flue connections for tight joints and minimum resistance to air flow. (combustion chamber, flues, breaching, and chimney are clear before firing.)	✓		
4	Draft regulators require slightly negative pressure in the combustion chamber at maximum input.	✓		
5	On forced draft burners, gas manifold pressure requirements should correspond with modulating (butterfly) valve in full open position and stable at all other firing rates.	✓		
6	Check burner for flashback and tight shutoff of fuel.	✓		
7	Check operation of automatic controls and combustion flame safeguards.	✓		
8	Clean and adjust, if necessary.	✓		
9	Replace fusible plugs, if applicable.	✓		
	(Operation and adjustments should conform with manufacturer's instructions.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: HVAC Technician

Additional Notes:

*Air Vent valve need to be replaced on Boiler #2178 boiler #3*