

CMI Management
VA 002
6901 Telegraph Rd
Alexandria VA 22310
(202) 437-5119

Recorded By: Jon Miller
(301) 580-9820
jmillier@bondwater.com

Boiler Room - HVAC Equipment

Test	Dual Temp Loop			
Conductivity (as mmhos)	4372 5000 max			
Molybdate (ppm as Mo)	200 50 - 200			
pH	8.0 8 - 10.5			

Opening Comment

Performed quarterly scheduled service visit for May, due to scheduling conflicts service visit was delayed

Dual Temperature Closed Loop**Online** 

All readings indicate good levels of protection for closed system.