

WORKING IN THE WARD  
PREVENTIVE MAINTENANCE

(To be completed by the Contractor and served to the Competent Authority)

FACILITY: VADTT

Date of Visit: 3/6/20

Contractor Personnel on Site:

1. Chris Clipp

2.

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, or other identification, etc.)

WO 11921 asset 190918-243

1. BOND MONTHLY WATER TREATMENT WO 11942 ASSET 190918-212
- 2.
- 3.
- 4.
- 5.

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Marshall Kolue

Date: 3/6/20


Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Chris Clipp

Date: 3/6/20

Signed: 

E-Mail:

Tidewater, INC  
VA-011  
1821 Industry St.  
Culpeper VA 22701  
(410) 540-8700

Recorded By: **Marshall Kohne**  
(301) 721-2663  
mkohne@bondwater.com

### Culpeper Minutemen Mem USARC - HVAC Equipment

Test	Closed Loop			
Conductivity (as mmhos)	4550 5000 max			
pH	8.8 8 - 10.5			
Molybdate (ppm as Mo)	10 50 - 200			

#### Evaporative Condenser

Online 

System is down.

#### Closed Loop

Online 

System still has visible leaks. Once leaks are fixed I will retreat the system with chemical. Leaks in the system will cause more rapid corrosion as well as higher utility bills and Glycol usage.