

Additional Funding Request

VA049	CSS #21398 WO# 11039
Description of Repairs	Emergency call follow up -Chiller is currently running at 50% capacity due to circuit 1 losing communication with suction pressure transducer. ASM will return to site to re-bind sensors with computer and software.
Diagnosis: Initial Work Order CSS# 21398	Building equipment knocked offline by site power outage
Explanation of Additional Costs for Repairs	Emergency call follow up -Chiller is currently running at 50% capacity due to circuit 1 losing communication with suction pressure transducer. ASM will return to site to re-bind sensors with computer and software & Run new condensate pan drain lines
Additional Labor Cost to Perform Repairs	\$ 1860.00
Additional Material Cost to Perform Repairs	\$ 99.08
Incurred cost	\$ 540.00
Total Cost of Repair	\$ 2499.08
-\$500 FOR pm Credit WO# 10618 & 10619 -These tickets will be closed	\$ 1999.08