

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: _____ Date of Visit: _____

Contractor Personnel on Site:

- | | |
|----------|----------|
| 1. _____ | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. _____
2. _____
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: _____ Date: _____

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: _____ Date: _____

Signed: 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

OUTDOOR PACKAGED UNIT/ROOF TOP UNIT (RTU)

SITE AND BLDG #: **VA701-01**MECHANIC
SIGNATURE: DATE: **03-09-22**LOCATION/RM #: **WO#16707 ASSET # 3Y368**START TIME: **0900**FINISH TIME: **1630**

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Thoroughly inspect and clean interior and exterior of machine with wet/ dry vacuum, (remove panels).	✓		
2	Clean drain pan and note excessive corrosion. Place tablet in condensate pan	✓		
3	Check for refrigeration leaks on all lines, valves, fittings, coils, etc., using a halogen leak detector or similar testing device. If leaks are not able to be stopped or corrected, report leak status to supervisor.	✓		
4	Check condition of cooling and reheat coils. Use fin comb if need to straighten fins.	✓		
5	Clean coils as needed. Use detergent solution and warm water if coil is heavily soiled.	✓		
7	Clean and lubricate motor and squirrel cage fan(s). Check alignment of motor and fan. Check bearings for excessive wear.	✓		
8	Check belt tension and condition. Adjust or replace as required.	✓		
9	Replace pre-filters Quarterly, Final Filters Annually	✓		
11	If applicable confirm the following: i. Humidistat activates humidifier. ii. Reheat coils activate properly. iii. Discharge air temp is set properly.	✓		
12	Check and adjust vibration eliminator mountings if equipped.	✓		
13	If applicable, clean and test condensate pump and alarm.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: HVAC Technician

Additional Notes: