

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY127 Date of Visit: 2/17/22

Contractor Personnel on Site:

- | | |
|-------------------------|----------|
| 1. <u>PATRICK BROWN</u> | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO#'S, 15929 , 16265 , 16279 , 16280 , 15930 , 16243 ,
2. 16266 , 16281
3. ASSET#'S , 190917- , 615 , 616 , 636-640 , 683 , 709 , 724 ,
4. 703 , 707 , 710 , 711 , 714 , 716 , 700 , 708
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Patrick Brown Date: 2/17/22

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: LARS LUFFMAN Date: 2/17/22


Signed: 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

VAV BOX

SITE AND BLDG #: NY127 BLDG1

MECHANIC
SIGNATURE: 

DATE: 2/17/22

LOCATION/RM #: BLDG1 WO# 15929 ASSET # 190917-615
16279

START TIME: 8am

FINISH TIME: 9am

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	☒	☐	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	If EMS system permits, check that the operating controls activate damper per design specifications.-	☒	☐	Record CFM AIR FLOW <u>300</u>
2	If required, check damper linkage for tightness and lightly lubricate.	☒	☐	no dampers
3	If required, inspect dampers for free movement.	☒	☐	
4	If required, inspect actuators for tightness to mounting brackets.	☒	☐	no actuators
5	As needed, tighten electrical connections to servo motor.	☒	☐	electrical connections are tight
6	Inspect unit for overall condition and recommend for replacement or other needed repairs.	☒	☐	no need of repairs

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: HVAC Technician

Additional Notes: