

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: _____ Date of Visit: _____

Contractor Personnel on Site:

- | | |
|----------|----------|
| 1. _____ | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. _____
2. _____
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: _____ Date: _____

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: _____ Date: _____

Signed: *Cynthia Croyle*

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

PTAC

 MECHANIC
 SIGNATURE: 

DATE: 7-10-19

SITE AND BLDG #: PA063-02

LOCATION/RM #: WO# 10889 ASSET # 4643

START TIME: 7AM

FINISH TIME: 2PM

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	✓		
2	Schedule shutdown with operating personnel, as needed.	✓		
3	As needed, de-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work. Follow lock out/tag out procedures at all times.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Clean the filter with a vacuum or running water.	✓		
2	Clean or replace the vent screen. Note: if the PTAC unit is operated with the vent door closed, the vent screen does not need to be cleaned.	✓		
3	Remove the front grille and clean it with a dampened cloth.	✓		
4	Inspect the control panel door and plug. Repair deficiencies.	✓		
5	Check the caulking around the PTAC wall sleeve to make sure all air and water openings are properly sealed.	✓		
6	Check that condensate drains properly. Remove any debris/blockages.	✓		
7	Clean condenser coils with proper coil cleaner.	✓		
8	Place drain pan cleaner tablet in the basepan to inhibit bacteria growth.	✓		
9	Check clearance around the HVAC unit to ensure that the intake air and discharge air paths are not blocked or restricted	✓		
10	Clean up work area.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: