

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY067 Date of Visit: 12/14/20

Contractor Personnel on Site:

- | | |
|-------------------------|------------|
| 1. <u>PATRICK BROWN</u> | 3. <u></u> |
| 2. <u></u> | 4. <u></u> |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO's 10723PFQ,10746-10750PMFQT,10814MO, 10843-10843QT,
2. 10918-10923SA, 11044PMM,11075PMS,10845QT, 10924-10926SA,11076PMS
3. 10927SA,11077PMS
4. FILTERS, LIGHTING,SUMP PUMP, GREASE TRAP,HEATERS,GATES
5. WALL PACKS, EXHAUST SYSTEM

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Patrick Brown Date: 12/14/20

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SFC WILLIAM MONTES Date: 12/14/20


Signed: 

E-Mail:

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

GATES

SITE AND BLDG #: NY067-01 10921 10617
 10922 10618
LOCATION/RM #: WO# 10923 ASSET # 10619
 11044 190917-450

MECHANIC SIGNATURE:  **DATE:** 12/14/20
START TIME: 12:30pm **FINISH TIME:** 1:30pm

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2	Notify affected personnel before performing PM (alarmed or security entrances).	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Inspect all pivot points, hinges, latches, etc. Apply lubricant where needed, wiping off excess.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2	Check all locking devices. Lubricate as required.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3	Inspect center gate support rollers and lubricate as required.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4	Clean roller track of any debris.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5	Check bolts, fasteners, and mounting hardware. Tighten or adjust as necessary.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
6	Check for any obstructions that retard full swing or movement of the gate.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
7	Check that shrubs and trees are pruned clear of gate.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
8	Check hold open devices for proper operation. Lubricate as required.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
9	Check the top guard and ensure that it is properly fastened and the wires are tight. Tighten as required.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes:

there's a work order submitted on
 asset190917_450 automatic gate to have the
 release handle replaced