

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: _____ Date of Visit: _____

Contractor Personnel on Site:

- | | |
|----------|----------|
| 1. _____ | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. _____
2. _____
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: _____ Date: _____

Signed: _____ 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: _____ Date: _____

Signed: _____ 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

SITE AND BLDG #: VA099-01

MECHANIC SIGNATURE:

DATE: 11-14-19

LOCATION/RM #: **WO# 11124**

START TIME: 7 AM

FINISH TIME: 5 pm

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Check, clean, and/or replace filters as required.	☒		
2	Initial and Date Filter (if disposable)	☒		
3	Initial and Date Yellow Maintenance Tag (if applicable)	☒		
ASSET #	SIZE	QTY		NOTES/ ACTIONS
	Record Size :			
2361	12x24x2 / 16x20x2	4 / 12		
2362	16x24x2	6		
2363	14x24x2 / 16x24x2	4 / 4		
	NOTE : Any AHU with outside air -Filter gets replaced Quarterly			
	All other filters get replaced annually But inspected Quarterly			

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Technician

Additional Notes: