

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: _____ Date of Visit: _____

Contractor Personnel on Site:

- | | |
|----------|----------|
| 1. _____ | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:


Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. _____
2. _____
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: _____ Date: _____

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: _____ Date: _____

Signed: 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

~~MAKE UP AIR UNIT - HEATING/COOLING~~

MINI SPLIT

MECHANIC
SIGNATURE:

DATE:

SITE AND BLDG #: VA049-02

LOCATION/RM #: WO# 11181 ASSET # 2328 to 2331

START TIME:

FINISH TIME:

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Schedule shutdown with operating personnel.	✓		
2	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Check thermostat settings to ensure the cooling and heating system is operating correctly.	✓		
2	Tighten all electrical connections and measure voltage and current on motors.	✓		
3	Check filters and clean or replace as necessary.	✓		
4	Lubricate all moving parts.	✓		
5	Check and inspect the condensate drain in your central air conditioner, furnace and/or heat pump (when in cooling mode).	✓		
6	Check controls of the system to ensure proper and safe operation. Check the starting cycle of the equipment to assure the system starts, operates, and shuts off properly.	✓		
7	Clean evaporator and condenser air conditioning coils.	✓		
8	Clean and adjust blower components to provide proper system airflow.	✓		
9	Check all gas (or oil) connections, gas pressure, burner combustion and heat exchanger.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: HVAC Technician

Additional Notes:

THESE ARE MINI SPLITS