

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY067 Date of Visit: 1/12/21

Contractor Personnel on Site:

- | | |
|-------------------------|----------|
| 1. <u>PATRICK BROWN</u> | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO #'S 11174 - ,11179,11180, -
 2. 11185,11310,11362,11363,11364,11435,1144
 3. 3,11365,11366
 4. ASSET#'S 10570 - 10581 ,
 5. 10612,10620,10621,10622,90917-450 ,
 - 190917-421
-

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Patrick Brown Date: 1/12/21

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SSG WILLIAM MONTES Date: 1/12/21


Signed: 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

LIGHTING, OUTSIDE

SITE AND BLDG #: NY067 BLDG1
 LOCATION/RM #: parking lot WO# 11310 ASSET # 10612

MECHANIC SIGNATURE:  DATE: 1/12/21
 START TIME: 12:30pm FINISH TIME: 1pm

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Schedule and coordinate work with operating personnel.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Inspect lighting contactor for pitting or arcing - report issues	<input checked="" type="checkbox"/>	<input type="checkbox"/>	no pitting or arcing
2	Inspect visual condition of wiring. Look for evidence of overheating.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	no evidence of overheating
3	Check for proper light operation.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	lights function properly
4	Test operation of automatic switches/ time clock/ photocells if applicable.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	all function properly
5	Inspect light pole and mounting devices for deficiencies.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	light pole and mounting are good
6	For any noted deficiency, takes pictures and open corrective maintenance ticket.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	no noted deficiency

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: