

**CERTIFICATION OF WORK  
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY039 Date of Visit: 2/10/21

Contractor Personnel on Site:

1. Patrick Brown 3. \_\_\_\_\_  
2. \_\_\_\_\_ 4. \_\_\_\_\_

**Work Performed:**

**Preventive Maintenance** - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO#'S, 11541 , 11582 , 11583 , 11773-11780 ,
2. 11841 , 11844 , 11857 , 11869 , 11870 , 11506 ,
3. ASSET#'S, 9902 , 9932 , 9935 , 9898 , 9929 , 9933 ,
4. 9934 , 9930 , 9940 , 9941 , 9946 , 9947 ,
5. 190917-269,250,251,263,268,243,244,271,273

---

**CERTIFICATION OF WORK**

To be signed by the Contractor:


Print Name: Patrick Brown Date: 2/10/21

Signed: 

To be signed by Facility Manager:


By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SSGT JAMES KELLEY Date: 2/10/21

Signed: 

E-Mail: \_\_\_\_\_

**PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST**  
**LIGHTING, OUTSIDE**

SITE AND BLDG #: **NY039 BLDG1**
**VEHICLE PARKING**  
**LOCATION/RM #:** **WO# 11582**
**ASSET # 9932**
**MECHANIC**  
**SIGNATURE:** 
**DATE:** **2/10/21****START TIME:** **8:30am****FINISH TIME:** **9am**

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
<b>SPECIAL INSTRUCTIONS</b>				
1	Schedule and coordinate work with operating personnel.	✓	/	
2	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓	/	
<b>TO BE PERFORMED AT EACH INSPECTION SERVICE</b>				
1	Inspect lighting contactor for pitting or arcing - report issues	✓	/	no pitting or arcing
2	Inspect visual condition of wiring. Look for evidence of overheating.	✓	/	no evidence of overheating
3	Check for proper light operation.	✓	/	lights function properly
4	Test operation of automatic switches/ time clock/ photocells if applicable.	✓	/	all function properly
5	Inspect light pole and mounting devices for deficiencies.	✓	/	light pole and mounting are good
6	For any noted deficiency, takes pictures and open corrective maintenance ticket.	✓	/	no noted deficiency

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

**Additional Notes:**