

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY067 Date of Visit: 4/19/21

Contractor Personnel on Site:

- | | |
|-------------------------|----------|
| 1. <u>PATRICK BROWN</u> | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO#'S, 12343, 12452, 12479, 12480, 12492, 12500, 12344, 12345,
2. 12346, 12481, 12501, 12502
3. ASSET#'S, 10563, 10612, 10626, 10627, 10629, 190917-, 435, 436,
4. 437, 453, 450, 421, 456, 454, 461
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Patrick Brown Date: 4/19/21

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Ammie Mearero Date: 4/19/21

Signed: 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

THERMOSTATS

SITE AND BLDG #: NY067 BLDG2

MECHANIC
SIGNATURE: 

DATE: 4/19/21

LOCATION/RM #: BLDG2 WO#12344 ASSET # 10626

START TIME: 10am

FINISH TIME: 10:30am

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	If EMS (Energy Management System) If it is EMS controlled 1-We log into computer with user name and password for EMS or DDC obtained from site personnel. 2-Vailidate set point and actual temp at computer	<input checked="" type="checkbox"/>	<input type="checkbox"/>	set points are correct
2	Review all zone set points at the server IF Applicable	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3	Inspect thermostat installation; ensure mounting is correct, fastened secure and that the thermostat is not blocked by equipment generating heat or furniture blocking air circulation.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	location is unobstructed
4	Remove thermostat cover and lightly blow away any accumulated dust with canned low pressure air.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	dust has been cleared
5	If applicable, replace battery as needed.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	no batteries
6	Use our own Temperature meter to validate the computer is correct. If it is not EMS or DDC controlled take our temperature meter and check against actual thermostat and record tempature	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Record Temp <u>68</u> * Humidity <u>43</u> %

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: HVAC Technician

Additional Notes: