

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: MD019 Date of Visit: 8/13/20

Contractor Personnel on Site:

1. <u>John Brown</u>	3. _____
2. _____	4. _____

Work Performed:


Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO'S 12486FQ, 12503MO,12520QT,12546PMF,12559PMQ,12487FQ,12521PMQT
2. FILTERS, GATE, KITCHEN EQUIP, WATER HEATERS, SUMP PUMP,
3. TIME CLOCK LIGHTING, FURNACE
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Johnny W Brown Date: 8/13/20

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SFC William Schaffer Date: 8/13/20

Signed: 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST
GATES

SITE AND BLDG #: MD019-01

LOCATION/RM #: WO# 12503 **ASSET #** 1458

**MECHANIC
SIGNATURE:**

START TIME: 0900

DATE: 8/13/20

FINISH TIME: 1630

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	/	/	
2	Notify affected personnel before performing PM (alarmed or security entrances).	/	/	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Inspect all pivot points, hinges, latches, etc. Apply lubricant where needed, wiping off excess.	/	/	
2	Check all locking devices. Lubricate as required.	/	/	
3	Inspect center gate support rollers and lubricate as required.	/	/	
4	Clean roller track of any debris.	/	/	
5	Check bolts, fasteners, and mounting hardware. Tighten or adjust as necessary.	/	/	
6	Check for any obstructions that retard full swing or movement of the gate.	/	/	
7	Check that shrubs and trees are pruned clear of gate.	/	/	
8	Check hold open devices for proper operation. Lubricate as required.	/	/	
9	Check the top guard and ensure that it is properly fastened and the wires are tight. Tighten as required.	/	/	

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: