

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA099 Date of Visit: 8.27.2020

Contractor Personnel on Site:

- | | |
|--------------------------|----------|
| 1. <u>RICHARD WALKER</u> | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO'S 12496FQ, 12508MO, 12532QT, 12539SA, 12497FQ, 12509MO, 12533QT
2. FILTERS, GATE, HEATERS, LIGHTING, KEYCARD SCANNER
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Richard Walker Date: 8.27.2020

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Don Huson Date: 8.27.2020

Signed: 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

DOOR KEYPAD / CARD READER

SITE AND BLDG #: **VA099-01**MECHANIC
SIGNATURE: DATE: **8.27.2020**LOCATION/RM #: **Back of Bldg
Next to 040** WO# **12539** ASSET # **2380**START TIME: **9am**FINISH TIME: **5pm**

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	If applicable, test the controls for communications to the monitoring center. Inspect key pad for sticking keys and LED lights proper operation .	✓		
2	Check power supplies.Clean keys and pad with a quick dry electrical cleaner .Wipe unit down	✓		
3	Inspect and test the operation of device.-Observe unit in use by customer	✓		
4	Ensure proper protection of all visible wiring and conduits	✓		
5	Verify that no compromise to devices has occurred (compromise of devices could be from building alterations, partitions, furniture or other obstacles) Any deficiencies found open a CM work order in Maximo and quote will be provided for CM repairs .Notate in note Column	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: