

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: DE002 Date of Visit: 9/29/20

Contractor Personnel on Site:

- | | |
|----------------------|----------|
| 1. <u>John Brown</u> | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:


Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO'S 12621FQ,12642MO,12653QT,12673SA,12693SA,12720PMF, 12736PMS
2. FILTERS, LIGHTING, VEHICLE EXHAUST, CIRCULATING PUMPS, HEATERS
3. MINI-SPLITS, CONDENCERS, WALL PACKS
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: Johnny W Brown Date: 9/29/20

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SFC Gustavo Bonilla Date: 9/29/20

Signed: 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST **LIGHTING, OUTSIDE**

SITE AND BLDG #: DE002-01

**MECHANIC
SIGNATURE:**

DATE: 9/29/20

LOCATION/RM #: MV AREA WO# 12642 ASSET # 1452

START TIME: 0900

FINISH TIME: 1630

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2	Schedule and coordinate work with operating personnel.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Open and tag switch.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2	Inspect visual condition of wiring. Look for evidence of overheating.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3	Check for proper light operation.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4	Test operation of automatic switches/ time clock/ photocells if applicable.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5	Inspect light pole and mounting devices for deficiencies.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
6	For any noted deficiency, takes pictures and open corrective maintenance ticket.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: