

**CERTIFICATION OF WORK  
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA049 Date of Visit: 9.17.2020

Contractor Personnel on Site:

- |                          |          |
|--------------------------|----------|
| 1. <u>RICHARD WALKER</u> | 3. _____ |
| 2. _____                 | 4. _____ |

**Work Performed:**

**Preventive Maintenance** - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO'S 12636FQ,12709SA,12637FQ,12710SA,12638FQ,12666QT,12685SA, 12711SA
2. FILTERS, RTPU, MINI SPLITS, LIGHTING, OVERHEAD EXHAUST, HEATER
3. \_\_\_\_\_
4. \_\_\_\_\_
5. \_\_\_\_\_

-----  
**CERTIFICATION OF WORK**

To be signed by the Contractor:


Print Name: Richard Walker Date: 9.17.2020

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Chris Chipps Date: 9.17.2020

Signed: 

E-Mail: \_\_\_\_\_

## PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

### DUCTLESS MINI SPLIT

SITE AND BLDG #: VA049-04MECHANIC SIGNATURE: Richard Walker DATE: 9.19.2020LOCATION/RM #: Rear of Bldg WO# 12711 ASSET # 2340  
2341START TIME: 9am FINISH TIME: 5pm

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	As needed, de-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work. Follow lock out/tag out procedures at all times.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Check fan blades for dust buildup and clean if necessary.	✓		
2	Check all electrical connections	✓		
3	Check that the fan runs properly in all speeds as applicable.	✓		
4	Check dampers and rotating auto diffusers for dirt accumulations, clean as necessary.	✓		
5	Check filter door for proper gasketing and air leaks. Correct as needed.	✓		
6	Change or Clean filter as needed. Filters get checked quarterly.	✓		
7	Ensure condense pump is working properly and that the drain lines are clear.	✓		
8	Clean up work area.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

**Additional Notes:**