

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA099 Date of Visit: 9.10.2020

Contractor Personnel on Site:

- | | |
|--------------------------|----------|
| 1. <u>RICHARD WALKER</u> | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO'S 12651MO,12672QT,12713SA, 12640FQ, 12652MO,12714SA
2. GATE, CIRCULATING PUMPS, MINI SPLITS, LIGHTING
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Richard Walker Date: 9.10.2020

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Don Huson Date: 9.10.2020

Signed: 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

DUCTLESS MINI SPLIT

SITE AND BLDG #: **VA099-02**MECHANIC
SIGNATURE:*Richard Walker*DATE: *9.10.2020*LOCATION/RM #: *Right Side of Bldg* WO# **12714** ASSET # **2391**

START TIME:

9 am

FINISH TIME:

5 pm

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	As needed, de-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work. Follow lock out/tag out procedures at all times.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Check fan blades for dust buildup and clean if necessary.	✓		
2	Check all electrical connections	✓		
3	Check that the fan runs properly in all speeds as applicable.	✓		
4	Check dampers and rotating auto diffusers for dirt accumulations, clean as necessary.	✓		
5	Check filter door for proper gasketing and air leaks. Correct as needed.	✓		
6	Change or Clean filter as needed. Filters get checked quarterly.	✓		
7	Ensure condensate pump is working properly and that the drain lines are clear.	✓		
8	Clean up work area.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: