

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA049 Date of Visit: 11.10.2020

Contractor Personnel on Site:

- | | |
|--------------------------|------------|
| 1. <u>RICHARD WALKER</u> | 3. <u></u> |
| 2. <u></u> | 4. <u></u> |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO'S 12921FQ,1295PFQ,13006QT,13029SA,13039SA,13063PMF,13076PMQ
2. 13107PMS,13030SA,13031SA,13077PMQ,13007QT,13032SA,13066M,13078PMQ
3. FILTERS, KITCHEN EQUIP,HEATRES, AIRHANDLERS, CONDENSING UNITS,
4. CHILLER,LIGHTING,OUTDOOR AIR UNITS
5.

CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: Richard Walker Date: 11.10.2020

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Chris Chipps Date: 11.10.2020

Signed: 

E-Mail:

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

DOMESTIC HOT WATER HEATER - ELECTRIC

SITE AND BLDG #: **VA049-04**
 LOCATION/RM #: Under Sinks **1597**
 WO# **13007** ASSET # **1598**
1599

MECHANIC SIGNATURE: Richard Walker DATE: 11.10.2020
 START TIME: 10am FINISH TIME: 7pm

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Attach drain hose. Drain several gallons from tank to remove sediment.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2	Manually check operation of safety valve. Check for corrosion around valve. Verify the safety valve inspection tag is in place. Ensure that no personnel are in area of relief piping discharge.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3	Check all connections - electric and water. Tighten as necessary. Ensure power is disconnected to electric heaters prior to checking connections.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4	Check operation/ setting of aquastat. Check hot water temperature with dial thermometer, set aquastat at minimum value required for all uses.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5	Check amperage draw of upper and lower elements and compare to name plate data.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	AMP READINGS L1 <u>1.9</u> L2 <u>1.9</u>
6	Clean up work area and remove trash.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be perfomed by: General Maintenance Worker

Additional Notes: