

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: MD002 Date of Visit: 11/30/20

Contractor Personnel on Site:

- | | |
|----------------------|----------|
| 1. <u>John Brown</u> | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:


Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO'S 12937FQ,12979MO,12992QT,13015SA,13085Q,13100S, 13016SA,12993QT,
2. 12938FQ,12994QT,13017SA,12939FQ,13018SA,13056F,13081Q,13095PMS,
3. FILTERS,OUTSIDE LIGHTING, KITCHEN EQUIP, WATER HEATERS, EXP TANK
4. AIR HANDLERS,CONDENSING UNITS, CHILLER, DEHUMIDIFIERS,
5. VFD'S, FURNACE, SUMP PUMP,VRF UNITS,AHU UNITS

CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: Johnny W Brown Date: 11/30/20

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SFC Jason Lamontagne Date: 11/30/20

Signed: 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST **REACH-IN REFRIGERATORS/ FREEZERS**

MECHANIC
SIGNATURE:



DATE: 11/9/20

SITE AND BLDG #: MD002-01

LOCATION/RM #:

WO# 12992

ASSET # 1495/1496

START TIME:

0900

FINISH TIME: 1630

13085

190918-157

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	De-energize, lock out, and tag electrical circuits.	/	/	
2	If appliance is disposed, follow regulations concerning removal of refrigerants and disposal of the appliance.	/	/	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Check with operating or area personnel for any deficiencies; verify cleaning program.	/	/	
2	Verify indicator light on; check compartment temperature.	/	/	
3	Examine evaporator for proper clearances/slope and air flow.	/	/	
4	Examine handles, hinges and tightness of door closure.	/	/	
5	Examine safety door release and fan shut down safety switch.	/	/	
6	Inspect lighting for burnt out lamps. Replace if required.	/	/	
7	Clean evaporator coil, evaporator drain pan, blowers, fans, motors, and drain piping as required; lubricate motor(s).	/	/	
8	Clean condenser coil and condensing unit section.	/	/	
9	Clean and inspect defrost evaporation trays/pans.	/	/	
10	Check operation of thermostats; calibrated as required.	/	/	
11	Check coil superheat and adjust to manufacturers recommendations.	/	/	
12	Inspect and service all electric motors.	/	/	
13	Check box floor for water or ice accumulation.	/	/	
14	Clean up area and note any deficiencies.	/	/	

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: