

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: MD002 Date of Visit: 11/30/20

Contractor Personnel on Site:

- | | |
|----------------------|----------|
| 1. <u>John Brown</u> | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:


Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO'S 12937FQ,12979MO,12992QT,13015SA,13085Q,13100S, 13016SA,12993QT,
2. 12938FQ,12994QT,13017SA,12939FQ,13018SA,13056F,13081Q,13095PMS,
3. FILTERS,OUTSIDE LIGHTING, KITCHEN EQUIP, WATER HEATERS, EXP TANK
4. AIR HANDLERS,CONDENSING UNITS, CHILLER, DEHUMIDIFIERS,
5. VFD'S, FURNACE, SUMP PUMP,VRF UNITS,AHU UNITS

CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: Johnny W Brown Date: 11/30/20

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SFC Jason Lamontagne Date: 11/30/20

Signed: 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

VARIABLE FREQUENCY DRIVE

SITE AND BLDG #: **MD002-01**MECHANIC
SIGNATURE: DATE: **11/9/20**LOCATION/RM #: _____ WO# **13100** ASSET # **190918-151**START TIME: **0900**FINISH TIME: **1630****191918-152**

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.			
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Perform a complete visual inspection and cleaning. Broken or damaged parts are replaced as required. Inspected for ambient temperature, dust, dirt, moisture, evidence of overheating, corrosion, integrity, etc. Capacitors are checked for leakage. Conductors and parts are checked for proper insulation. Drives are cleaned using vacuum or compressed air as required. Filters are cleaned or replaced. Power connections are re-torqued to manufacturer's specifications.			

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: HVAC Technician

Additional Notes: