

**CERTIFICATION OF WORK  
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: \_\_\_\_\_ Date of Visit: \_\_\_\_\_

Contractor Personnel on Site:

- |          |          |
|----------|----------|
| 1. _____ | 3. _____ |
| 2. _____ | 4. _____ |

**Work Performed:**

**Preventive Maintenance** - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. \_\_\_\_\_
2. \_\_\_\_\_
3. \_\_\_\_\_
4. \_\_\_\_\_
5. \_\_\_\_\_

-----  
**CERTIFICATION OF WORK**

To be signed by the Contractor:


Print Name: \_\_\_\_\_ Date: \_\_\_\_\_

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: \_\_\_\_\_ Date: \_\_\_\_\_

Signed: 

E-Mail: \_\_\_\_\_

## PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

### GATES

**SITE AND BLDG #:** VA049 - 04
**MECHANIC SIGNATURE:** Richard Walker
**DATE:** 12.21.2020

**LOCATION/RM #:** OMS entry
**WO#** 13392
**ASSET #** 3Y157, 3Y158
**START TIME:** 9:30am
**FINISH TIME:** 5pm

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
2	Notify affected personnel before performing PM	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Inspect all pivot points, hinges, latches, etc. Apply lubricant where needed, wiping off excess.	✓		
2	Check all locking devices. Lubricate as required.	✓		
3	Inspect gate support rollers and track, lubricate and clean as required.	✓		
4	Check bolts, fasteners, and mounting hardware. Tighten as necessary.	✓		
5	Check for any obstructions that prevent full swing or movement of the gate.	✓		
6	Check that shrubs and trees are pruned clear of gate.	✓		
7	Check hold open devices for proper operation. Lubricate as required.	✓		
8	Check the top guard and ensure that it is properly fastened and the wires are tight. Tighten as required.	✓		
9	If applicable, inspect hydraulic driveline (hoses, fittings, and gauges) for signs of leakage.	✓		
10	If applicable, inspect limit switches for proper operation. Adjust as needed.	✓		
11	If applicable, inspect photoeyes for proper operation and any signs of damage.	✓		
12	If applicable, have site personnel operate gate with CAC Card insuring proper operation.		✓	
13	If applicable, clean control cabinet, ensuring free from debris and insects.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

**Additional Notes:**