

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA049 Date of Visit: 3/19/21

Contractor Personnel on Site:

1. Richard Walker 3. _____
2. _____ 4. _____

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO#'s 13765, 13763, 13769, 13669, 13799, 13670,
13681, 13764, 13774, 13671, 13682, 13720, 13739,
2. 13765, 13775, 13793
3. _____
4. Asset# 3y129, 3y130, 3y131, 2317, 3y127, 3y128, 2324,
5. 2326, 3y217, 3y218, 3y219, 3y220, 3y278, 3y355, 3y233,
3y234, 3y235, 2332, 2333, 3y279, 3y280, 2340, 2341, 3y281,
3y282, 3y283, 3y260

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Richard Walker Date: 3/19/21

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Chris Chipps Date: 3/19/21

Signed: 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST
DUCTLESS MINI SPLIT

SITE AND BLDG #: VA049-04

LOCATION/RM #: offices WO# 13765 ASSET # 2340, 2341
 13775 3y281

MECHANIC
 SIGNATURE: 
 DATE: 3/29/21

START TIME: 9am FINISH TIME: 5pm

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	As needed, de-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work. Follow lock out/tag out procedures at all times.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Check fan blades for dust buildup and clean if necessary.	✓		
2	Check all electrical connections	✓		
3	Check that the fan runs properly in all speeds as applicable.	✓		
4	Check dampers and rotating auto diffusers for dirt accumulations, clean as necessary.	✓		
5	Check filter door for proper gasketing and air leaks. Correct as needed.	✓		
6	Change or Clean filter as needed. Filters get checked quarterly.	✓		
7	Ensure condensate pump is working properly and that the drain lines are clear.	✓		
8	Clean up work area.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: