

**CERTIFICATION OF WORK  
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY067 Date of Visit: 7/15/21

Contractor Personnel on Site:

1. PATRICK BROWN      3. \_\_\_\_\_  
2. \_\_\_\_\_      4. \_\_\_\_\_

**Work Performed:**

**Preventive Maintenance** - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO#'S , 13476-13498 , 13810 , 13862-13864 , 13934 , 13946 ,
2. 13954 , 13499-13504 , 13865 , 13866 , 13935 , 13955 , 13867 ,
3. 13868 , 13956 ,
4. ASSET#'S , 10582-10584 , 10586-10593 , 10596-10607 , 10612 ,
5. 10620-10622 , 10630-10635 , 10639 , 10640 , 10645 , 10646 ,

190917- , 438-445 , 450 , 421 , 457 , 454 , 461

---

**CERTIFICATION OF WORK**

To be signed by the Contractor:

Print Name: Patrick Brown Date: 7/15/21

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SFC WILLIAM MONTES Date: 7/15/21

Signed: 

E-Mail: \_\_\_\_\_

**PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST**  
**LIGHTING, OUTSIDE**

SITE AND BLDG #: NY067 BLDG1

LOCATION/RM #: MOV parking WO#13810 ASSET # 10612

MECHANIC  
SIGNATURE: 

DATE: 7/15/21

START TIME: 9:30am

FINISH TIME: 10am

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
<b>SPECIAL INSTRUCTIONS</b>				
1	Schedule and coordinate work with operating personnel.	/	/	
2	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	/	/	
<b>TO BE PERFORMED AT EACH INSPECTION SERVICE</b>				
1	Inspect lighting contactor for pitting or arcing - report issues	✓	/	no pitting or arcing
2	Inspect visual condition of wiring. Look for evidence of overheating.	✓	/	no evidence of overheating
3	Check for proper light operation.	✓	/	lights function properly
4	Test operation of automatic switches/ time clock/ photocells if applicable.	✓	/	all function properly
5	Inspect light pole and mounting devices for deficiencies.	✓	/	light pole and mounting are good
6	For any noted deficiency, takes pictures and open corrective maintenance ticket.	✓	/	no noted deficiency

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

**Additional Notes:**