

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: _____ Date of Visit: _____

Contractor Personnel on Site:

- | | |
|----------|----------|
| 1. _____ | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. _____
2. _____
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: _____ Date: _____

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: _____ Date: _____

Signed: 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

DOOR KEYPAD / CARD READER

SITE AND BLDG #: **VA048-01** **3Y018,3Y019**

MECHANIC SIGNATURE:  DATE: **07-14-21**

LOCATION/RM #: WO# **14472** ASSET #

START TIME: **0900** FINISH TIME: **1630**

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	If applicable, test the controls for communications to the monitoring center. Inspect key pad for sticking keys and LED lights proper operation .	✓		
2	Check power supplies.Clean keys and pad with a quick dry electrical cleaner .Wipe unit down	✓		
3	Inspect and test the operation of device.-Observe unit in use by customer	✓		
4	Ensure proper protection of all visible wiring and conduits	✓		
5	Verify that no compromise to devices has occurred (compromise of devices could be from building alterations, partitions, furniture or other obstacles) Any deficiencies found open a CM work order in Maximo and quote will be provided for CM repairs .Notate in note Column	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes:





PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

CONDENSATE PUMP

SITE AND BLDG #: VA048-01

MECHANIC

SIGNATURE: DATE: 07-14-21LOCATION/RM #: WO#14472 ASSET # 3Y049START TIME: 0900FINISH TIME: 1630

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.			
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Open pump and Wash and clean pump. IF applicable. If pump is used in a dirty environment or is pumping something other than clear condensate water, the tank should be removed and cleaned.			
2	Pour enough water into the tank to activate the pump.			
3	Ensure that the pump is in proper working condition. Recommend repair or replacement as needed.			

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes:

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

GATES

SITE AND BLDG #: VA048-01

**MECHANIC
SIGNATURE:**

DATE: 07-14-21

LOCATION/RM #: **WO#** 14472 **ASSET #** 3Y148

START TIME: 0900

FINISH TIME: 1630

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
2	Notify affected personnel before performing PM (alarmed or security entrances).	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Inspect all pivot points, hinges, latches, etc. Apply lubricant where needed, wiping off excess.	✓		
2	Check all locking devices. Lubricate as required.	✓		
3	Inspect center gate support rollers and lubricate as required.	✓		
4	Clean roller track of any debris.	✓		
5	Check bolts, fasteners, and mounting hardware. Tighten or adjust as necessary.	✓		
6	Check for any obstructions that retard full swing or movement of the gate.	✓		
7	Check that shrubs and trees are pruned clear of gate.	✓		
8	Check hold open devices for proper operation. Lubricate as required.	✓		
9	Check the top guard and ensure that it is properly fastened and the wires are tight. Tighten as required.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: