

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY051 Date of Visit: 9/22/21

Contractor Personnel on Site:

1. <u>PATRICK BROWN</u>	3. _____
2. _____	4. _____

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO#'S , 14415 , 14465-14468 , 14538 , 14539 , 14610 , 14611 ,
2. 14666-14668 , 14806 , 14814 , 14830 , 14540 , 14541 , 14635 , 14669 ,
3. 14670
4. ASSET#'S , 10064 , 10051-10053 , 10035 , 10036 , 10066 , 10069 ,
5. 10046 , 10073 , 10077 , 10080 , 190917- , 276 , 291 , 294 , 299 , 278

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Patrick Brown Date: 9/22/21

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SSG Jimmy Almonor Date: 9/22/21

Signed: 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST
LIGHTING, OUTSIDE

SITE AND BLDG #: NY051 BLDG1

MOV parking WO# 14610 ASSET # 10066
 LOCATION/RM #: 14814 190917-294

MECHANIC
SIGNATURE: 

DATE: 9/22/21

START TIME: 10:30am

FINISH TIME: 11am

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Schedule and coordinate work with operating personnel.	/	/	
2	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	/	/	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Inspect lighting contactor for pitting or arcing - report issues	✓	/	no pitting or arcing
2	Inspect visual condition of wiring. Look for evidence of overheating.	✓	/	no evidence of overheating
3	Check for proper light operation.	✓	/	lights function properly
4	Test operation of automatic switches/ time clock/ photocells if applicable.	✓	/	all function properly
5	Inspect light pole and mounting devices for deficiencies.	✓	/	light pole and mounting are good
6	For any noted deficiency, takes pictures and open corrective maintenance ticket.	✓	/	no noted deficiency

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: