

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: MD024 Date of Visit: 08/25/21

Contractor Personnel on Site:

- | | |
|----------|----------|
| 1. _____ | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

- | | |
|----------|-------|
| 1. _____ | _____ |
| 2. _____ | _____ |
| 3. _____ | _____ |
| 4. _____ | _____ |
| 5. _____ | _____ |

76

55

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Johnny W Brown Date: 08/25/21

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SFC Daniel Seymore Date: 08/25/21

Signed: 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST
PTAC

MECHANIC
 SIGNATURE:



DATE: 08/23/21

SITE AND BLDG #: MD024 B-4

LOCATION/RM #: WO# 14944 **ASSET #:** 2170, 2171 **START TIME:** 0900 **FINISH TIME:** 1630

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Schedule shutdown with operating personnel, as needed.	✓		
2	As needed, de-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work. Follow lock out/tag out procedures at all times.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Clean the filter with a vacuum or running water. Inspecet filter quarterly, replace/clean as needed	✓		
2	Remove the front grille and clean it with a dampened cloth.	✓		
3	Inspect the control panel door and plug. Repair deficiencies.	✓		
4	Check the caulking around the PTAC wall sleeve to make sure all air and water openings are properly sealed.	✓		
5	Check that condensate drains properly. Remove any debris/blockages.	✓		
6	Clean condenser coils with proper coil cleaner.	✓		
7	Place drain pan cleaner tablet in the basepan to inhibit bacteria growth.	✓		
8	Check clearance around the HVAC unit to ensure that the intake air and discharge air paths are not blocked or restricted	✓		
9	Clean up work area.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be perfomed by: General Maintenance Worker

Additional Notes: