

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY067 Date of Visit: 12/1/21

Contractor Personnel on Site:

- | | |
|-------------------------|----------|
| 1. <u>PATRICK BROWN</u> | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO#'S , 14951 , 14964 , 15046-15052 , 15155 , 15167 , 15179 ,
2. 15053-15055 , 15180 , 15056 , 15057
3. ASSET#'S , 10612 , 10559 , 10560 , 10566 , 10567 , 10568 ,
4. 10613 , 10614 , 10551 , 10636-10638 , 10643 , 10644 ,
5. 190917- , 450 , 430-433 , 446 , 449 , 455

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Patrick Brown Date: 12/1/21

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: AMMIE Mearero Date: 12/1/21

Signed: 

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

EXPANSION TANKS

SITE AND BLDG #: NY067 BLDG2

MECHANIC
SIGNATURE: 

DATE: 12/1/21

LOCATION/RM #: boiler room

WO# 15180

ASSET # 190917-455

START TIME: 3pm

FINISH TIME: 3:15pm

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Examine exterior of tank including fittings and valves for leaks, signs of corrosion, and correct as needed.	✓		no sign of corrosion or leaks
2	If applicable, Check sight glass, insure level is between 1/2 and 3/4 sight glass. Correct as needed.		✓	no sight glass
3	If applicable, check tank pressure via schrader valve. Correct as needed.	✓		pressure is correct

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: