

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY067 Date of Visit: 12/7/21 , 12/9/21

Contractor Personnel on Site:

- | | |
|-------------------------|----------|
| 1. <u>PATRICK BROWN</u> | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:


Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO#'S, 15217 , 15238-15242 , 15295 , 15318 , 15319 , 15384-15389 ,
2. 15494 , 15530 , 15320 , 15390-15392 , 15531 , 15393 , 15532
3. ASSET#'S, 10547-10550 , 10558 , 10612 , 10610 , 10615 , 10556 ,
4. 10557 , 10611 , 10617-10619 , 10641 , 10623 , 10624 , 10625 , 10642 ,
5. 190917-, 423 , 424 , 427 , 428 , 450 , 423-429 , 448 , 460 , 462 ,

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Patrick Brown Date: 12/9/21

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: AMMIE MEARERO Date: 12/9/21

Signed: 


E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

LIGHTING, OUTSIDE

SITE AND BLDG #: NY067 BLDG2&3

MECHANIC

SIGNATURE: 

DATE: 12/7/21

BLDG2&3

LOCATION/RM #:

WO# 15531,
15532ASSET # 190917-
460,462

START TIME: 3pm

FINISH TIME: 4pm

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Schedule and coordinate work with operating personnel.	☒	☐	
2	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	☒	☐	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Inspect lighting contactor for pitting or arcing - report issues	☒	☐	no pitting or arcing
2	Inspect visual condition of wiring. Look for evidence of overheating.	☒	☐	no evidence of overheating
3	Check for proper light operation.	☒	☐	lights function properly
4	Test operation of automatic switches/ time clock/ photocells if applicable.	☒	☐	all function properly
5	Inspect light pole and mounting devices for deficiencies.	☒	☐	light pole and mounting are good
6	For any noted deficiency, takes pictures and open corrective maintenance ticket.	☒	☐	no noted deficiency

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: