

**CERTIFICATION OF WORK  
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY039 Date of Visit: 6/21/22

Contractor Personnel on Site:

1. Patrick Brown 3. \_\_\_\_\_  
2. \_\_\_\_\_ 4. \_\_\_\_\_

**Work Performed:**

**Preventive Maintenance** - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO#'S , 17355 , 17356 , 17377 , 17378 , 17550-17555 ,  
2. 17559 , 17568 , 17574 , 17593 , 17407 , 17556 , 17594 ,  
3. 17595 ,  
4. ASSET#'S , 9891 , 9896 , 9932 , 9935 , 9893-9897 , 9931 ,  
5. 9943 , 9939 , 190917- , 245 , 269 , 264 , 267 , 270 , 274 ,  
275

---

**CERTIFICATION OF WORK**

To be signed by the Contractor:


Print Name: Patrick Brown Date: 6/21/22

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Gysgt elwart Date: 6/21/22

Signed: 

E-Mail: \_\_\_\_\_

**PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST**  
**FENCES**

SITE AND BLDG #: **NY039 BLDG1**MECHANIC  
SIGNATURE: DATE: **6/21/22**LOCATION/RM #: **OUTSIDE**WO# **17559** ASSET # **190917-245**START TIME: **12pm**FINISH TIME: **12:30pm**

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
<b>TO BE PERFORMED AT EACH INSPECTION SERVICE</b>				
1	Check posts and corner posts, support guys, and horizontal bars between each support post.	✓	/	all are good
2	Check wire and anchor point; re-stretch and re-anchor if necessary.	✓	/	
3	Inspect fence anchors along the bottom of the fence and at the point where the fence is connected to the post.	✓	/	fence anchors are good
4	Report any damage to fence that would cause a security concern	✓	/	no security concerns
5	Inspect the bottom of the fence to ensure that there is not a gap larger than 2 inches under the fence.	✓	/	no gaps
6	Check the top guard and ensure that it is properly fastened (angled out) and the wires are tight.	✓	/	top guard is properly fastened
7	Inspect all wire ties. Note any deficiencies	✓	/	no deficiencies found

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: General Maintenance Worker

**Additional Notes:**

**ALL OF THE FENCING AND GATES ARE CURRENTLY UNDER CONSTRUCTION**