

**CERTIFICATION OF WORK  
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY013 Date of Visit: 5/31/22

Contractor Personnel on Site:

- |                         |          |
|-------------------------|----------|
| 1. <u>Patrick Brown</u> | 3. _____ |
| 2. _____                | 4. _____ |

**Work Performed:**

**Preventive Maintenance** - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)


1. WO#'S , 17273 , 17323-17325 , 17501 , 17502 , 17557 ,
2. 17566 , 17573 , 17583 , 17392 , 17503 , 17558 , 17584
3. ASSET#'S , 9212 , 9209 , 9210 , 9211 , 9213 , 9242 ,
4. 9265 , 9250 , 190917- , 101 , 135 , 131 , 133 , 134 , 129 ,
5. 130 , 136 , 137 , 143 ,

-----

**CERTIFICATION OF WORK**

To be signed by the Contractor:

Print Name: Patrick Brown Date: 5/31/22

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: RON VOGT Date: 5/31/22

Signed: 

E-Mail: \_\_\_\_\_

# **PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST** **LIGHTING, OUTSIDE**

SITE AND BLDG #: NY013 BLDG1

MECHANIC  
SIGNATURE: 

DATE: 5/31/22

LOCATION/RM #: MOV PARKING

WO# 17566,  
17583,ASSET # 190917-129-131,  
143

START TIME: 10:30am

FINISH TIME: 11am

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	Schedule and coordinate work with operating personnel.			
2	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.			
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Inspect lighting contactor for pitting or arcing - report issues			no pitting or arcing
2	Inspect visual condition of wiring. Look for evidence of overheating.			no evidence of overheating
3	Check for proper light operation.			lights function properly
4	Test operation of automatic switches/ time clock/ photocells if applicable.			all function properly
5	Inspect light pole and mounting devices for deficiencies.			light pole and mounting are good
6	For any noted deficiency, takes pictures and open corrective maintenance ticket.			no noted deficiency

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

**Additional Notes:**