

**CERTIFICATION OF WORK  
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: \_\_\_\_\_ Date of Visit: \_\_\_\_\_

Contractor Personnel on Site:

- |          |          |
|----------|----------|
| 1. _____ | 3. _____ |
| 2. _____ | 4. _____ |

**Work Performed:**

**Preventive Maintenance** - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)


1. \_\_\_\_\_
2. \_\_\_\_\_
3. \_\_\_\_\_
4. \_\_\_\_\_
5. \_\_\_\_\_

-----

**CERTIFICATION OF WORK**

To be signed by the Contractor:

Print Name: \_\_\_\_\_ Date: \_\_\_\_\_

Signed:  \_\_\_\_\_

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Doug Rushlo Date: 3/8/19

Signed: \_\_\_\_\_

E-Mail: \_\_\_\_\_

## PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

### SUMP PUMP

SITE AND BLDG #: **NY035-01**MECHANIC  
SIGNATURE: DATE: **3/8/19**LOCATION/RM #: **WO# 2795** ASSET # **9847**START TIME: **7am**FINISH TIME: **7:30am**

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS  (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	✓		
2	Schedule outage with operating personnel.	✓		
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
4	If the material removed from the pump is hazardous, contact the Regional S&EM office for disposal instructions.		✓	no material was removed
5	If strainer cleaning requires removal of pump unit which should be considered a repair and not general maintenance.	✓		
6	Excessive sediment and debris, not removed by flushing the pit should be handled on a project basis, and not considered under this standard.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Remove cover plates and flush pit.	✓		
2	Inspect check valve.	✓		check valve is good
3	Inspect interior of pit for cracks.	✓		no cracks
4	Inspect cover plate gaskets and replace if necessary.	✓		cover plate is good
5	Insuure the unit is operating properly, report any deficiencies	✓		no deficiencies noted
6	Clean up work area and remove all debris.	✓		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

**Additional Notes:**