

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: _____ Date of Visit: _____

Contractor Personnel on Site:

- | | |
|----------|----------|
| 1. _____ | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:


Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. _____
2. _____
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: _____ Date: _____

Signed:  _____

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: _____ Date: _____

Signed:  _____

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

LIGHTING, OUTSIDE

SITE AND BLDG #: **NY051**MECHANIC
SIGNATURE: DATE: **5/9/19**LOCATION/RM #: **MEP** WO# **3426** ASSET # **10066**START TIME: **8AM**FINISH TIME: **8:30am**

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2	Schedule and coordinate work with operating personnel.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Open and tag switch.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
2	Inspect visual condition of wiring. Look for evidence of overheating.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	no evidence of overheating
3	Check for proper light operation.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
4	Test operation of automatic switches/ time clock/ photocells if applicable.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
5	Inspect light pole and mounting devices for deficiencies.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	mounting and light pole look good
6	For any noted deficiency, takes pictures and open corrective maintenance ticket.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	no deficiencies noted

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: