

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: _____ Date of Visit: _____

Contractor Personnel on Site:

- | | |
|----------|----------|
| 1. _____ | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. _____
2. _____
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: _____ Date: _____

Signed: _____

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: _____ Date: _____

Signed: _____

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

EXHAUST FANS

Insert text here

SITE AND BLDG #: NY067 3719 10552
 LOCATION/RM #: bldg1 WO# 3720 ASSET # 10553
 3721 10554
 3722 10555

MECHANIC
SIGNATURE

DATE: 6/4/19

START TIME: 12pm

FINISH TIME: 1:30pm

CHECK POINT	CHECKPOINT DESCRIPTION	10555	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO		
SPECIAL INSTRUCTIONS					
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>		
2	Schedule shutdown with operating personnel, as needed.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>		
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>		
TO BE PERFORMED AT EACH INSPECTION SERVICE					
1	Clean unit, especially fan blades.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>		fan blades are clean
2	Inspect pulleys, belts, couplings, etc.; adjust tension and tighten mountings as necessary. Change badly worn belts. Multiple belts should be replaced with matched sets.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>		pulleys and belts are good
3	Perform required lubrication and remove old or excess lubricant.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>		
4	Clean motor with vacuum or low pressure dry air (less than 40 psig). Check for obstructions in motor cooling and air flow.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>		
5	Check structural members, vibration eliminators, and flexible connections. Check fan housing to ensure there is no damage and the housing is tight.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>		all are good
6	Start unit and check for vibration and noise.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>		no vibration or noise
7	Remove all trash and debris.	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>		

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed discription of the deficiency.

To be performed by: General Maintenance Worker

Additional Notes: