

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: _____ Date of Visit: _____

Contractor Personnel on Site:

- | | |
|----------|----------|
| 1. _____ | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:


Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. _____
2. _____
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: _____ Date: _____

Signed:  _____

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: _____ Date: _____

Signed:  _____

E-Mail: _____

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST

UNIT HEATER, ELECTRIC

 MECHANIC
SIGNATURE: 

DATE: 6/20/19

START TIME: 8:30am

FINISH TIME: 9am

SITE AND BLDG #: NY051-02

LOCATION/RM #: WO# 3919 ASSET # 10076

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (IF TASK COMPLETE IS CHECKED NO, PROVIDE EXPLANATION)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	Check heater coils and assoicated piping for leaks or corrosion.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	no leaks or corrosion
2	Clean heating coil. Brush vaccum where accessible.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	heating coil is clean
3	Inspect wiring and electrical controls for loose connections, charred, frayed or broken insulation, evidence of short circuiting, wrong size fuses, circuit breakers, or switches, and other electrical deficiencies. Tighten any loose connections.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	all are good
4	Inspect fan for bent blades, unbalance, excessive noise and vibration.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	no Bent blades or excessive noise
5	Check motor and fan shaft bearings for noise, vibraton, overheating; lubricate bearings.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	no noise or vibration
6	Verify proper control by modulating the thermostat through complete cycle.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	thermostat functions properly
7	Inspect unit for proper operation.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	unit operates correctly
8	Inspect unit for overall condition and recommend for replacement or other needed repairs.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Note: The technician shall perform any repairs identified during PM up to \$250 (direct labor and direct material cost) per PM occurrence. For any deficiencies found exceeding \$250 open a corrective maintenance (CM) ticket and include the Asset #, WO #, photos, and a detailed description of the deficiency.

To be performed by: HVAC Technician

Additional Notes: